

## Water District 6 November 2022 Update

### County Funded Portion:

- The 8" main is Installation is complete.
- Restoration is complete. Any deficiencies will be addressed in the Spring.
- Pressure testing of the main is in progress.
- Anticipating service connections to start February 2023 due to material delivery delays.

### Town Funded Portion:

- Randsco is anticipating starting construction the week after Thanksgiving at the Dodgeson Road connection to Route 98.
- Randsco has taken delivery of fittings and accessories.
- Property acquisition and design for the Tank site are progressing.